COMPLETION REPORT

1. Name of Work : **Improvements to cross road at 8th, 11th, 12th, 13th, 14th 15th & 16th cross road at Havnoor layout in ward no. 14 Bagalagunte**

2. Sanctioned Estimate No. & Dt : ಆಯು/ಪಿಸಿ/13-14 ದಿ 19.2.2014

3. Head of Account which is chargeable : PCI 2434

4. Work Order No. & Dt : ಇಇ/DD/ 14-15 ದಿನಾಂಕ 26.2.14

5. Name of Contractor : **KRIDL**

6a. Time Stipulated for completion of work :

6b. Delay in execution of work :

7. Measurement recorded in : M.B. No. 1719

8. Check Measurement of the Asst. : M.B. No. 1719
Page No. 121856 to 121860

Asst. Exe. Eng / Exc. Eng :
Page No. 121856 to 121860

9. Name of the office/official :
incharge of the work :

10. a) Asst. Engineer ಡಿ.ಎಸ್.ಮಲ್ಲಿಕಾರ್ಜುನ್

b) Asst. Exe. Engineer ಸಂಕ್ಷಿಪ್ತ

Sanctioned Estimated Amount	Amount claims as per actually vide as per bills	Difference	
		Excess	Savings
20.00 ಲಕ್ಷ	1996393 ರೂ	—	3607 ರೂ

1) Certified that the above has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specifications as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
Dasarahalli Division
BRUHATH BANGALORE MAHANAGARA PALIKE

W-14
EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.